# City Pools Update

Facilities Committee Update, February 7, 2018 COSL Project No.s 2018.3400, 2018.3420, 2008.0170


### Boys and Girls Club Pool Resurfacing Schedule

- Complete Design Jan 2018
- Bid project: February March, 2018
- Council Award: April, 2018
- Prepare Contract: April-May 2018
- Build Project: June July 2018



# Project Scope

- Replace pool pump to meet current code and upsize plumbing as necessary.
- Remove copper plumbing and replace with PVC within pool footprint
- Install new skimmers, filters, air strainers
- Patch pool footprint where disturbed
- Resurface Pool



#### Cost

Design Consultant – Glass

\$ 40,000

60% Construction Cost Estimate

\$175,000

Contingency – 25%

\$ 43,000

Staff Costs – Design Thru Construction

\$ 40,000


• Permits (Health Dept and Building Dept) \$ 1,500

Total

\$300,000

Budgeted

\$350,000



# Competition Pool Schedule

- Consultant Contract / Public Outreach: Jan May 2018
- Design: May 2018 October 2019
- Bid and Award: October 2019 December 2019
- Construction: January 2019 August 2019



# Project Scope

- Add new 25yd x 25m competition pool and associated equipment.
- Install bleachers and shade structures.
- Relocate basketball court
- Expand and reconstruct parking lot



#### Cost

Consultant design, permitting, testing

\$ 700,000

Construction

\$4,225,000

Contingency – 25%

\$1,050,000

• Staff Costs – Design Thru Construction

\$ 250,000

Total

\$5,820,000

Budgeted

\$5,820,000

(w/ 5.6M from bond)



# Farrelly Pool Schedule

- Consultant Contract / Public Outreach: Jan May 2018
- Design: May 2018 February 2019
- Bid and Award: February 2019- June 2019
- Construction: June 2019 March 2020
   (Summer start for school site)



# Project Scope

- Replace existing dual-height, non codecompliant pool with two new separate pools of approximately the same size, depth, and use.
- Upgrade existing building

Coordinate with proposed school district bond

improvements

#### Cost

Consultant design, permitting, testing

\$ 700,000

Construction

\$2,150,000

Contingency – 20%

\$ 430,000

Staff Costs – Design Thru Construction

\$ 250,000

Total Cost

\$3,500,000

Budgeted

\$3,500,000

(w/ \$1.2M from bond)



### Comments?