



Legislation Details (With Text)

File #: 19-429 **Version:** 1 **Name:** Ped Xing Ph 2 - Accept Work SR
Type: Staff Report **Status:** Filed
In control: City Council
On agenda: 9/3/2019 **Final action:** 9/3/2019
Enactment date: **Enactment #:**
Title: Staff Report for a City of San Leandro City Council Resolution to Accept the Work for the Pedestrian Crossings Improvements 2016-2017 Phase 2, Project No. 2017.5600
Sponsors: Keith Cooke
Indexes:
Code sections:
Attachments: 1. pictures for staff report

Date	Ver.	Action By	Action	Result
9/3/2019	1	City Council	Received and Filed	Pass

Staff Report for a City of San Leandro City Council Resolution to Accept the Work for the Pedestrian Crossings Improvements 2016-2017 Phase 2, Project No. 2017.5600

SUMMARY AND RECOMMENDATIONS

This project installed a High-Intensity Activated Cross-Walk (HAWK) system and enhanced pedestrian crossing equipment at the intersection of Wicks Boulevard and Burkhart Avenue to improve pedestrian safety.

Staff recommends the following actions:

- Accept the work of Columbia Electric, Inc.;
- Direct staff to File the Notice of Completion; and
- Authorize the City Manager to release the performance and payment bonds, and to release the maintenance bonds for the subject project upon successful completion of the one-year maintenance period.

BACKGROUND

Staff routinely receives requests from citizens for improvements to crosswalks throughout the City. Based on those requests, staff conducts analyses that includes traffic and pedestrian counts and reviews collision statistics to generate a priority list for installation of enhanced crosswalks.

This project is Phase 2 of a 2-phased project. This project phase constructed an enhanced pedestrian crossing at the intersection of Wicks Boulevard and Burkhart Avenue, that includes Americans with Disabilities Act (ADA) compliant curb ramps, a pedestrian activated HAWK signal, associated advanced warning signage and pavement striping on Wicks Boulevard. The successful

completion of this project keeps the City on the path to improving pedestrian safety for all its residents.

Analysis

Columbia Electric, Inc. was issued a Notice to Proceed for work on this project on November 13, 2018. The work was completed and was performed in compliance with the contract documents and City standards.

Current Agency Policies

- Maintain and enhance the City's infrastructure

Previous Actions

- On September 17, 2018, by Resolution 2018-113, the City Council awarded a construction contract to Columbia Electric, Inc., for \$251,267.50 for the Pedestrian Crossings Improvements 2016-2017 Phase 2, Project No. 2017.5600.

Applicable General Plan Policies

- Goal T-2: Design and operate streets to be safe, attractive, and accessible for all transportation users whether they are pedestrians, bicyclist, transit riders or motorists, regardless of age or ability
 - Policy T-2.1: Complete Streets Serving All Users and Modes
- Goal T-3: Promote and accommodate alternative, environmentally-friendly methods of transportation, such as walking and bicycling.
 - Policy T-3.6: Pedestrian Environment. Improve the walkability of all streets in San Leandro through the planning, implementing and maintaining of pedestrian supportive infrastructure.

Environmental Review

This project is categorically exempt per California Environmental Quality Act (CEQA) Section 15301 (c) of the CEQA guidelines. The Notice of Exemption was filed with the Alameda County Recorder's Office on June 15, 2018.

Summary of Public Outreach Efforts

This project was advertised in the East Bay Express on July 20, 2018 as well as in three other newspapers with circulations that reflect the diversity of San Leandro. Staff also notified contractors interested in working with the City via email and the City sent plans to plan rooms.

Prior to construction, Changeable Message Sign (CMS) boards and arrow boards notified the public of lane closures and lane shifts to complete the work as well as how to utilize the new signal.

Fiscal Impacts

The project cost is \$300,000 as described below:

Design	\$37,500
Columbia Electric, Inc. construction contract	\$251,267
Columbia Electric, Inc. change orders	\$-8,302
Construction Management and Inspection	\$19,535
Total	\$300,000

Budget Authority

The project is funded as follows:

<u>Account No.</u>	<u>Source</u>	<u>Fiscal Yr.</u>	<u>Amount</u>
144-38-410	Measure B LSR	FY18-19	\$340,000
Total Project Appropriation			\$340,000

ATTACHMENTS

- Project Photos

PREPARED BY: Nicole Noronha Castelino, P.E., Associate Engineer, Engineering and Transportation Department