

DLF PO 57711

Contract Change Order Summary through 8/5/2022

Item	Description	Cost
1	Covid-19 protocols	\$89,525
2	Change transformer from above grade to underground due to insufficient clearances	\$83,477
3	Changes in restroom tile material and pattern requested by SLPD	\$71,906
4	Revisions to doors and door hardware to provide a complete project	\$71,704
5	Additional hazmat abatement and termite damage repair to address unforeseen conditions	\$53,377
6	Added accoustical tile to walls at the new Dispatch center to reduce noise	\$51,169
7	Added wainscot, equipment anchorage, finishes at South Offices gym as requested by SLPD	\$43,543
8	Added power and data outlets as requested by SLPD and PW	\$33,500
9	Revisions to new fire line at the South Offices due to conflicts with window and existing utilities	\$32,550
10	Replace existing HVAC fan coil at former traffic office to reduce maintenance costs as requested by PW	\$29,192
11	Reroute/demo existing rain water leaders discovered after demolition phase at South Offices	\$22,361
12	Demo of footings and other items in conflict with the work South Offices due to unforeseen conditions	\$19,916
13	Demo of interior soffit in South Offices required but not shown on plans	\$19,700
14	Added sprinklers to the trash enclosure at the South Offices as required code	\$15,230
15	Added exterior lighting at South Offices and concrete monument sign as requested by SLPD	\$15,000
16	Revise floor plan to move restroom 143 in Police Building due to plumbing conflict	\$14,213
17	Eliminate transom windows Police Building interior wall due to conflict with HVAC	\$12,861
18	Change electrical floor box type at South Offices open office area due to existing conditions	\$11,500
19	Add structural support for transaction window at South Offices required but not shown on plans	\$10,416
20	Revised seismic brackets for support of existing concrete walls due to unforeseen obstructions	\$10,404
21	Change handrail South Offices ramp from wall mount to post mount to fit existing conditions	\$9,092
22	Change countertop materials at public lobby from plastic laminate to quartz at the request of SLPD	\$9,046
23	Added stucco repair of planter walls that were not part of the original scope to provide a complete project	\$8,728
24	Install additional ceiling/soffit access hatches as required by code	\$8,690
25	Installation of tackable wall panels at the SLPD open office area missing from plans	\$8,181
26	Provide a double check backflow preventer for the new fire service line as requested by EBMUD	\$7,752
27	Additional work to frame around uprights and to relocate existing HVAC to clear skylights at new public lobby	\$7,654
28	Revise floor plan at new locker rooms of Police Building due to conflict with existing conduits	\$6,870
29	Added fireblocking at existing walls of South Offices to meet current code	\$6,517
30	Added exit signs with emergency lighting at South Offices to meet code	\$6,510
31	Added floor mat at one of the three entrances to the South Offices building to provide a complete project	\$6,167
32	59 additional items averaging \$1100 each	\$65,640
Total CCO to date		\$862,391