

Annual Street Overlay and Rehabilitation 18-20  
Contract with DeSilva Gates Construction  
Existing and Potential Change Order Summary

CCO	Description	Amount
1	Add additional curb ramp work	\$32,425
1	Add additional valley gutter work	\$11,710
2	Add additional curb ramp work	\$7,200
3	Replace non standard driveway approaches within the project limits at the request of property owners. Represents the amount of work that was requested by property owners	\$152,360
4	Add additional curb ramp work	\$43,243
4	Change irrigation at Marina/Aurora and Corvallis/Farnsworth to comply with EBMUD requirements for water usage.	\$11,868
4	Revise curb ramp at Graff Ct to accommodate existing slopes and walkways.	\$6,500
5	Replace 17 existing curb ramps on Corvallis found to be non-compliant	\$67,500
5	Add speed feedback signs on Bancroft and speed cushions on Harlan.	\$63,330
5	Add concrete repairs to the median on Halcyon	\$18,670
5	Add additional signal detector loops to be reset, and detector hand holes to be demolished and reset to match actual number in the field.	\$10,000
6	Increase HMA quantity	\$143,169
6	Add additional concrete and AC work related to 17 new ramps on (Corvallis)	\$72,893
6	Add additional concrete removal	\$57,260
6	Add additional signal detector hand holes to be demolished and reset to match actual	\$55,500
6	Add additional qty of irrigation sleeves	\$15,700
6	Revise SD connections at Marina/Aurora due to conflict with existing utility	\$10,175
6	Add additional valley gutter work	\$4,015
6	Add additional quantity of signage and striping	\$1,980
7	Add striping and pavement work on Halcyon to provide a complete project while we wait for the railroad to approve widening of Halcyon.	\$28,480
7	Add pavement work on Rosewood to accommodate new valley gutter and improve drainage	\$10,160
7	Add modification of video detection at Washington Springlake to match work shown on	\$6,330
7	Add RRFBs at 4 crossings on Lewelling and MacArthur – signage.	\$2,677
8	Regrade Williams Street to match new design based on new topographic survey	\$171,600
8	Add speed cushions	\$60,530
8	Increase pavement thickness on Williams Street to compensate for less existing pavement than anticipated.	\$173,250
10	Install 12 RRFB poles and equipment and 4 new curb ramps at 4 crossings on Lewelling and	\$240,499
11	Phase paving work on Marina to permit 2 way traffic and maintain bus service, part 1	\$129,000
11	Expand paving limits on Marina at Aurora to extend full length of new concrete bulb outs on	
11	Aurora. Limit work to Saturday to avoid conflict with school traffic.	\$34,793
11	Demo speed cushions on Wicks at Marina in conflict with bike route	\$5,676
11	Sandblast concrete to remain that was painted in error	\$3,000
11	Demolished unforeseen buried concrete on Williams	\$2,115
11	Install temporary AC ramps at steep driveway approaches on Oakes	\$1,405
TBD	AC price adjustment due to changes in oil price index	\$420,000
TBD	Changes to pavement work to accommodate existing gas line and driveway access for ACI	\$85,000
TBD	Work on Halcyon around RR tracks caused by delay in road widening by developer	\$45,000
TBD	Changes in pavement removal quantity on Marina caused by new design based on new topographic survey	\$35,000
TBD	Phase paving work on Marina to permit 2 way traffic and maintain bus service, part 2: k rail	\$15,000
TBD	Add paving at Boys and Girls Club ADA parking space	\$10,000
TBD	Add paving fabric Marina Blvd at soft subgrade areas	\$40,000
<b>Total existing and potential Change Orders as of 10/8/2021</b>		<b>\$2,305,013</b>