



Legislation Details (With Text)

File #:	21-569	Version:	1	Name:	CCO for DeSilva Gates Overlay/Rehab 2018-20 SR
Type:	Staff Report	Status:		In control:	Filed
On agenda:	11/1/2021	Final action:		In control:	City Council
Enactment date:		Enactment #:			

Title: Staff Report for a City of San Leandro City Council Resolution to Authorize the City Manager to Execute Construction Change Orders with DeSilva Gates Construction to Add Work to the Annual Street Overlay/Rehabilitation 2018-20; Project No. 2019.0050

Sponsors: Keith Cooke

Indexes:

Code sections:

Attachments: 1. Existing and Potential Change Orders

Date	Ver.	Action By	Action	Result
11/1/2021	1	City Council	Received and Filed	Pass

Staff Report for a City of San Leandro City Council Resolution to Authorize the City Manager to Execute Construction Change Orders with DeSilva Gates Construction to Add Work to the Annual Street Overlay/Rehabilitation 2018-20; Project No. 2019.0050

SUMMARY AND RECOMMENDATIONS

This request would increase the maximum value of change orders that may be executed on the contract for construction of the Annual Street Overlay/Rehabilitation 2018-20; Project No. 2019.0050.

Staff recommends authorizing the City Manager or her designee to execute cumulative change orders up to 33% of the original contract amount.

BACKGROUND

The City Council awarded the contract for construction of the Annual Street Overlay/Rehabilitation 2018-20 project to DeSilva Gates Construction, LP (DGC) and authorized Staff to execute cumulative change orders up to 25% of the original contract amount on July 6, 2020.

Attached is a table listing existing and potential contract change orders for DGC. The total estimated value of the identified items represents 29% of the original contract amount. The most significant items are as follows:

Potential change order - \$420,000 to adjust paving prices for increases in crude oil prices: Crude oil is used in the production of asphalt concrete and has a direct relationship to the cost of producing the material. Bids were opened in May 2020 which coincided with the lowest crude oil prices of the last few years. There was a price depression that was likely driven by a drop in demand due to COVID 19 safety measures. The low crude oil price contributed to a bid that was 25% below the Engineer's

estimate; however, crude oil prices quickly returned to normal levels. As is standard in the industry, the contract has provisions for adjustment to paving prices when the crude oil price changes by more than 10%. Crude oil prices fluctuate by month and are currently about 370% above the price at bid. This change represents 5.3% of the original contract price.

Existing change order - \$240,499 to add pedestrian crossing improvements: The City received a grant for the purchase of pedestrian crossing safety equipment in the Spring of 2021, which was used to purchase Rectangular Rapid Flashing Beacons (RRFB). Installation of this equipment, concrete work to bring the crossings up to current standards, and striping work to delineate the crossings were additions to the contract. Work was installed at MacArthur Boulevard and Victoria Avenue, Lewelling Boulevard and Dewey Street, Lewelling Boulevard and Calgary Street, and Lewelling Boulevard and Andover Street. This addition represents 3.0% of the original contract price.

Existing change order - \$173,250 to increase the thickness of pavement placed on Williams Street: During construction, it was discovered that the west bound side of the street had significantly less pavement than originally believed. This change ensures that the pavement will perform as intended. This addition represents 2.2% of the original contract price.

Existing change order - \$171,600 to regrade Williams Street: During construction, it was discovered that the grades specified by the design engineer were incorrect and they were subsequently revised. Constructing the road to the revised grades required bringing equipment back to the site and off hauling additional material. This change represents 2.2% of the original contract price.

Existing change order - \$152,360 to add concrete driveway approaches on various streets at the request of property owners: Prior to construction, staff contacted property owners and asked that any planned work to driveway approaches be done before the City paved the street. Staff also offered to include this work in the construction contract provided that the property owner agreed to pay the cost of installation. Subsequent to bidding, the City received additional requests for installation of concrete driveway approaches. Participating property owners will reimburse a portion of these cost. This addition represents 1.9% of the original contract price.

Existing change order - \$144,000 to phase work on Marina Boulevard to permit 2-way traffic during work hours: The City requested that the contractor grade and pave Marina Boulevard in four phases to minimize the inconvenience to the public and to maintain 2-way traffic between Aurora Drive and Neptune Drive so that public transit didn't have to be detoured. This change represents 1.8% of the original contract price.

Existing change order - \$140,393 to replace seventeen curb ramps on Corvallis Street: During construction, it was discovered that seventeen ramps on Corvallis Street had insufficient width to meet current ADA standards. This change represents 1.8% of the original contract price.

Existing change order - \$123,860 to add speed cushions and speed feedback signs on various streets to meet Neighborhood Traffic Calming Program request. This addition represents 1.6% of the original contract price.

We are approximately 80% complete with the work and plan to be done before the end of 2021.

Analysis

The City identified actual and potential change order items representing 28% of the original contract amount; additional items may be identified as the work progresses.

In order to complete the work without delay, minimize impacts to the public, and minimize cost, staff recommends authorizing the City Manager or her designee to execute cumulative change orders up to 33% of the original contract amount.

Current Agency Policies

- Maintain and enhance San Leandro's infrastructure

Previous Actions

- On July 6, 2020, by Resolution No. 2020-085, the City Council awarded a contract to DeSilva Gates Construction, LP for the Annual Street Overlay and Rehabilitation 18-20 Project.

Applicable General Plan Policies

- Policy CSF-6.8 Maintenance:
Ensure that sufficient funding is provided for the ongoing maintenance of City-owned facilities, including streets, streetlights, traffic signals, landscaping, street trees, storm drains, public buildings, and other infrastructure.

Permits and/or Variances Granted

- Caltrans encroachment permits were obtained for work on Oakes Boulevard and E 14th Street as well as Washington Avenue at the I-880 overcrossing.
- Union Pacific Railroad encroachment permits were obtained for work on Halcyon Drive.

Environmental Review

This project is categorically exempt from the California Environmental Quality Act (CEQA) per Section 15301(c) of the CEQA guidelines. The Notice of Exemption was filed with the Alameda County Recorder on September 27, 2019.

Summary of Public Outreach Efforts

The streets to be repaved are posted on the City's website. Properties adjacent to the work received a notification from the City and a second notification from the Contractor prior to the work. No parking signs were posted in advance of the work.

Fiscal Impacts

The project cost is as described below:

Design and Bid	\$ 960,000
Work done by Construction Contract 17-18	\$325,000

EBMUD new services	\$100,000
Construction Contract 18-20	\$7,876,926
Construction Contract Change Orders (33%)	\$2,599,385
<u>Construction Management and Inspection</u>	<u>\$595,000</u>
Total	\$12,456,311

Budget Authority

This street rehabilitation project will be funded as follows:

<u>Account No.</u>	<u>Reso. Appropriation Dates & Source</u>	<u>Amount</u>
144-38-401	FY 2018-19 Budget, Measure B*	\$1,060,000
141-39-401	FY 2018-19 Budget, Measure B and BB**	\$2,875,000
210-38-413	FY 2019-20 Budget, General Fund***	\$1,540,000
141-39-402	FY 2019-20 Budget, Measure B and BB	\$7,000,000
120-38-416	FY 2019-20 Budget, DFSI****	\$91,493
120-38-515	FY 2021-22 Budget, DFSI****	\$60,530
<u>593-52-530</u>	<u>FY 2021-22 Budget, WPCP Enterprise****</u>	<u>\$216,000</u>
Total		\$12,843,023

Asterisks indicate amount listed is less than amount appropriated in the budget, see details below.

*\$340,000 moved to Pedestrian Crossing 17-18 project via Resolution No. 2018-113.

**\$900,000 moved to Street Overlay and Reconstruction 16-17 via Resolution No. 2018-080 and \$3,225,000 moved to Street Overlay and Reconstruction 17-18 via No. Resolution 2018-081.

***\$720,000 reserved for use on Street Overlay and Reconstruction 19-21.

****These accounts are for traffic calming and sanitary sewer point repair programs; only the value constructed by this project is listed.

Attachment to Staff Report

- Table - Existing and Potential Change Orders

PREPARED BY: Nick Thom, City Engineer, Engineering and Transportation Department